OMNIMETRIX
GLOBAL MONITORING + CONTROL

NFPA Run Report: 2021-03-02 07:28:02
Generator Description:
Unit ID:

Timestamp	Alarm State Change	Eng Hrs	Percent Load (%)	kW (kW)	Power Factor	Frequency	A/C Volts (A-B)	A/C Volts (B-C)	A/C Volts (C-A)	Phase A Current (A)	Phase B Current (A)	Phase C Current (A)	Oil Press (psi)	Coolant Temp (F)	Battery Voltage (V)	Fuel Rate (G/hr)	Exhaust Temp ()
2021-03-02 08:17:16	Generator Running *																
2021-03-02 08:17:16	Control Set to Manual RUN *																
2021-03-02 08:17:16	Controller Not In Auto *																
2021-03-02 08:17:28		233.0	0.0	0.0	1.0	60.0	483.0	482.0	481.0	0.0	0.0	0.0	84.1	122.3	27.5		
2021-03-02 08:17:52		233.0	0.0	0.0	1.0	59.9	482.0	481.0	480.0	0.0	0.0	0.0	83.0	125.9	27.5		
2021-03-02 08:18:29		233.0	0.0	0.0	1.0	59.9	481.0	481.0	481.0	0.0	0.0	0.0	81.8	129.5	27.5		
2021-03-02 08:19:29		233.0	0.0	0.0	1.0	59.9	482.0	481.0	479.0	0.0	0.0	0.0	80.6	136.7	27.5		
2021-03-02 08:20:29		234.0	0.0	0.0	1.0	60.0	481.0	482.0	481.0	0.0	0.0	0.0	79.5	142.1	27.5		
2021-03-02 08:21:30		234.0	0.0	0.0	1.0	59.9	482.0	481.0	479.0	0.0	0.0	0.0	78.3	147.5	27.6		
2021-03-02 08:22:30		234.0	0.0	0.0	1.0	60.0	480.0	480.0	480.0	0.0	0.0	0.0	77.7	152.9	27.6		
2021-03-02 08:23:31		234.0	0.0	0.0	1.0	60.0	481.0	480.0	479.0	0.0	0.0	0.0	76.6	158.3	27.6		
2021-03-02 08:24:31		234.0	0.0	0.0	1.0	59.9	482.0	482.0	481.0	0.0	0.0	0.0	75.4	163.7	27.6		
2021-03-02 08:25:32		234.0	0.0	0.0	1.0	60.0	481.0	480.0	479.0	0.0	0.0	0.0	74.8	167.3	27.6		
2021-03-02 08:26:20		234.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	23.2	169.1	26.6		
2021-03-02 08:26:21	Controller In Off Position *																
2021-03-02 08:26:21	Control Not Set to Manual RUN																
2021-03-02 08:26:34		234.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	169.1	26.8		
2021-03-02 08:26:57		234.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	169.1	26.8		
2021-03-02 08:26:59	Controller Not In Off Position																
2021-03-02 08:26:59	Generator Stopped *																
2021-03-02 08:26:59	Control in AUTO Mode																